COMPLETION REPORT

1	Name Of Work & Job Code	Estimate for Improvements to Roads and Drain at Nanjappa Layout, Gopalappa Garden, Ramanna Garden, and Surrounding area in Ward No.10, (Dodda Bommasandra), Vidyaranyapura Sub Division. 010-20-000032
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/BTP/AA/55/19-20 dt: 24.10.19 BBmp/CE/Y.2/T.S/101/ 19-20 dt: 23.10.19.
3	Head Of Account which is chargeable	P-3601
4	Work Order No. & Date	BBMP/EE/BTP/WO/230/2019-20, Date:17.03.2020
5	Name Of Contractor	Sri.M.Lakshminarayana
6	Time Stipulated for Completion of work	60 Days
7	Date Of Commencement	BBMP/EE/BTP/WO/230/2019-20, Date:17.03.2020
8	Date Of Completion	10.11.2020.
9	Delay in Execution of Work	180 Days.
10	Measurement recorded in E-Bill	M.B No: 4988/19-20 Pg. : 498739 to 498742 Excel Sheet
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 4988/19-20 498739 to 498742 E.B,'l Excel Sheet
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Swetha.N.R.
14	b) Asst.Exe Engineer	Shivakumara G. Gouda.

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.6000000.00	6291000/- 6291258.31	291000/- 4.99 % Above	-

15.Certified that the above work has been completed within the stipulated time noted in the Work Order

16.Certified that the contractor has delayed and completed the work for which necessary fine

17.Certified that the above work has been executed by the contractor satisfactory .

Swetha.N.R
ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub Division
BBMP, Bangalore-97.

EXECUTIVE ENGINEER
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು